SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9535764954

WORK ORDER

To,
Assistant Executive Engineer
B.B.M.P. Yelahanka New Town Sub division.
Attur ward no-03 Duo ward Layout Istcross

No. 15

Date : 4/2/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	165 mm ϕ (6½")		
2.	Total Depth of the Borewell	1050.00'		
3.	MS Casing Erected	220.00"		
4.	1st Water Source at the Depth	820.00"	1".00'	
5.	2nd Water Source of the Depth	910.00'	1".00'	
6.	3rd Water Source of the Depth	940.00"	1½".00'	
7.	4th Water Source of the Depth	955.00"	2".00'	
8.	If any Silt, Boulders at the Depth	Boulders		
9.	Nature of Water	Sweet		
10.	Motor Pump to be used	yes (945.00')		
11.	Any other Remarks	ND		
12.	Total Yield of the Borewell	-	2½"	

Raghavendra Reddy HB

Thanking You

Yours Faithfully
For CHOWDESHWARI BOREWELLS

SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9535764954

WORK ORDER

To,
Assistant Executive Engineer
BBMP. yelahanka New Town Subdivision
Attur ward no-03, mahalakshmi Layout
Arsanthapura village.

No. 14

Date : 15/2/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	165 mm ϕ	(6½")	
2.	Total Depth of the Borewell	1045'.00"		
3.	MS Casing Erected	220'.00"	1".00"	
4.	1st Water Source at the Depth	720'.00"	1".00"	
5.	2nd Water Source of the Depth	790'.00"	1½"	
6.	3rd Water Source of the Depth	835'.00"	1½"	
7.	4th Water Source of the Depth	870'.00"		
8.	If any Silt, Boulders at the Depth	Boulders		
9.	Nature of Water	Sweet		
10.	Motor Pump to be used	yes	(905'.00")	
11.	Any other Remarks	no		
12.	Total Yield of the Borewell	-	2"	

For SRI CHOWDESHWARI BOREWELLS

Raghavendra Reddy HB

Thanking You

Yours Faithfully
For **CHOWDESHWARI BOREWELLS**

SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9533764954

WORK ORDER

To,
Assistant Executive Engineer
BBMP. Yelahanka New Town Subdivision
Attur ward No-03. Maruthinagara 4th Cross

No. 13

Date : 17/2/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	165 mm ϕ (6½")		
2.	Total Depth of the Borewell	1050'.00"		
3.	MS Casing Erected	240'.00"	1½"	
4.	1st Water Source at the Depth	620'.00"	1½"	
5.	2nd Water Source of the Depth	650'.00"	1½"	
6.	3rd Water Source of the Depth	690'.00"	1½"	
7.	4th Water Source of the Depth	760'.00"	2"	
8.	If any Silt, Boulders at the Depth	Boulders		
9.	Nature of Water	Sweet		
10.	Motor Pump to be used	yes	(807'.00")	
11.	Any other Remarks	NO		
12.	Total Yield of the Borewell	-	2½"	

For SRI CHOWDESHWARI BOREWELLS

Thanking You

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Raghavendra Reddy HB
Yours Faithfully
For **CHOWDESHWARI BOREWELLS**

SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9535764954

WORK ORDER

To,
Assistant Executive Engineer
BBMP. Yelahanka New Town Sub division
BHEL Layout. 2nd main / 4th cross

No. 12

Date : 20/2/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	165 mm ϕ	(6½")	
2.	Total Depth of the Borewell	1036'.00"		
3.	MS Casing Erected	220'.00"	1"	
4.	1st Water Source at the Depth	660'.00"	1"	
5.	2nd Water Source of the Depth	690'.00"	1"	
6.	3rd Water Source of the Depth	740'.00"	1½"	
7.	4th Water Source of the Depth	800'.00"		
8.	If any Silt, Boulders at the Depth	Boulds		
9.	Nature of Water	Sweet		
10.	Motor Pump to be used	yes	(826'.00")	
11.	Any other Remarks	NO		
12.	Total Yield of the Borewell	-	2"	
			For SRI CHOWDESHWARI BOREWELLS	

Thanking You

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಬ್ಲ್ಯು.ಎಸ್.ಎಸ್.ಬಿ. ಬೆಂಗಳೂರು-೫೯

Yours Faithfully
For CHOWDESHWARI BOREWELLS

SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9535764954

WORK ORDER

To,
Assistant Executive Engineer
BBMP. yelahanka New Town Sub division
Attur ward no-03, Haryalkaranagara 2nd phase
6th Cross

No. 09

Date : 22/2/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	6½" (165mm)		-
2.	Total Depth of the Borewell			
3.	MS Casing Erected			
4.	1st Water Source at the Depth	350½"	½"	
5.	2nd Water Source of the Depth	670½	½"	
6.	3rd Water Source of the Depth	915 -	2"	
7.	4th Water Source of the Depth			
8.	If any Silt, Boulders at the Depth		Lit Silt	
9.	Nature of Water		good	
10.	Motor Pump to be used		1000 Ft	
11.	Any other Remarks		- -	
12.	Total Yield of the Borewell		2½ inch	
			For SRI CHOWDESHWARI BOREWELLS	

Thanking You

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

Raghunatha Reddy HD
Yours Faithfully
For CHOWDESHWARI BOREWELLS

SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9535764954

WORK ORDER

To,
Assistant executive Engineer
BBMP. yelahanka New Town Sub division
Attur ward no-03, G. Rasmaiah enclave
2nd Cross.

No. 08

Date : 24/2/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	165 mm (6 1/2")		
2.	Total Depth of the Borewell	1065'.00"		
3.	MS Casing Erected	260'.00"	.	
4.	1st Water Source at the Depth	620'.00"	1 1/2"	
5.	2nd Water Source of the Depth	660'.00"	1 1/2"	
6.	3rd Water Source of the Depth	700'.00"	2"	
7.	4th Water Source of the Depth	750'.00"	2"	
8.	If any Silt, Boulders at the Depth	Boulders		
9.	Nature of Water	Sweet		
10.	Motor Pump to be used	yes	(846'.00")	
11.	Any other Remarks	NO		
12.	Total Yield of the Borewell	-	2 1/2"	

For SRI CHOWDESHWARI BOREWELLS

Thanking You

Yours Faithfully
Raghavendra Reddy HB
For CHOWDESHWARI BOREWELLS

SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9535764954

WORK ORDER

To,
Assistant Executive Engineer
BBMP. yelahankaNew Town, Sub division
Attur ward No-03, Ams Layout, High Tension line 4th Cross.

No. 20

Date : 10/5/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	165mm	(6½")	
2.	Total Depth of the Borewell	1053',00"		
3.	MS Casing Erected	220',00"		
4.	1st Water Source at the Depth	710',00"	1½"	
5.	2nd Water Source of the Depth	850',00"	1½"	
6.	3rd Water Source of the Depth	900',00"	2"	
7.	4th Water Source of the Depth	940',00"	2"	
8.	If any Silt, Boulders at the Depth	Rocks		
9.	Nature of Water	Sweet		
10.	Motor Pump to be used	Yes	(964',00")	
11.	Any other Remarks	NO		
12.	Total Yield of the Borewell	-	2"	

Thanking You

Yours Faithfully
For CHOWDESHWARI BOREWELLS
Raghavendra Reddy MD

SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9535764954

WORK ORDER

To,
Assistant Executive Engineer
BBMP Yelahanka New Town Sub division
Attur ward no-03, Sirugath Layout 5th Cross,
Connecting Road.

No. 19

Date : 14/5/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	165mm ϕ	(6½")	
2.	Total Depth of the Borewell	1040', 00"		
3.	MS Casing Erected	240', 00"		
4.	1st Water Source at the Depth	750', 00"	1"	
5.	2nd Water Source of the Depth	810', 00"	1"	
6.	3rd Water Source of the Depth	850', 00"	2"	
7.	4th Water Source of the Depth	890', 00"	2"	
8.	If any Silt, Boulders at the Depth	Bulds		
9.	Nature of Water	Sweet		
10.	Motor Pump to be used	Yes	(905', 00")	
11.	Any other Remarks	NO		
12.	Total Yield of the Borewell	-	2"	

For SRI CHOWDESHWARI BOREWELLS

Thanking You

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Raghunatha Reddy HB

Yours Faithfully
For **CHOWDESHWARI BOREWELLS**

SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9535764954

WORK ORDER

To,
Assistant Executive Engineer
BBMP. yelahanka New Town Sub division
Attur ward no-03, Cowery Layout, 2nd Cross

No. 18

Date : 17/5/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	165mm ϕ	(6½")	
2.	Total Depth of the Borewell	1050', 00"		
3.	MS Casing Erected	220', 00"		
4.	1st Water Source at the Depth	740', 00"	1½"	
5.	2nd Water Source of the Depth	770', 00"	1½"	
6.	3rd Water Source of the Depth	810', 00"	2"	
7.	4th Water Source of the Depth	840', 00"	2"	
8.	If any Silt, Boulders at the Depth	Rocks		
9.	Nature of Water	Sweet		
10.	Motor Pump to be used	Yes	(846', 00")	
11.	Any other Remarks	No		
12.	Total Yield of the Borewell	-	2½"	

Thanking You

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

For SRI CHOWDESHWARI BOREWELLS
Raghavendra Reddy H.B
Yours Faithfully
For **CHOWDESHWARI BOREWELLS**

SRI CHOWDESHWARI BOREWELLS

5th Cross, Maruthi Layout, Dasarahalli Main Road, H.A. Farm Post,
Bengaluru - 560 024. Mob. : 9845370182, 9535764954

WORK ORDER

To,
Assistant Executive Engineer
BBMP. Yelahanka New Town Sub division
Attur ward no-03, Convoy Layout near, Ravathi friends clothing centre

No. 17

Date : 20/5/2021

Sl. No.	PARTICULARS	Rft	WATER YEILD	REMARKS
1.	Size of the Borewell	165mm (6 1/2")		
2.	Total Depth of the Borewell	1050'.00"		
3.	MS Casing Erected	240'.00"		
4.	1st Water Source at the Depth	-		
5.	2nd Water Source of the Depth	-		
6.	3rd Water Source of the Depth	-		
7.	4th Water Source of the Depth	-		
8.	If any Silt, Boulders at the Depth	Silt		
9.	Nature of Water	-		
10.	Motor Pump to be used	NO		
11.	Any other Remarks	Fail		
12.	Total Yield of the Borewell	-		

Thanking You

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

For SRI CHOWDESHWARI BOREWELLS
Raghunatha Reddy HB

Yours Faithfully
For CHOWDESHWARI BOREWELLS